

Immigration Hall Modular Building Deliveries

OAN REF: -	05/20	DATE OF ISSUE: -	19/02/2020	EFFECTIVE DATE: -	24 to 28/02/2020
-------------------	-------	-------------------------	------------	--------------------------	------------------

Please be aware that from Monday 24th February, 28x large loads will be delivered to the Immigration Hall extension construction site. There are 6-8 units planned to be delivered each day for four days, but these are dependent on weather, and this period may extend.

The deliveries will be made via Beverley Road, and the approach road to Charlie Barrier. Security cover is booked for Charlie Barrier, which will be removed for the period of the deliveries, as will the ANPR and call point. Banksmen will be on hand to marshal traffic as loads approach the traffic island next to the BP fuel station, and into site. The footpath up to the site past B111 and B110 will also be closed for the duration of the deliveries, and stakeholders have been advised.

Any issues please contact Julian Webb on 07565 178449 or Bryn O'Connor on 07881 858134

END

Originator:

Compliance Manager –
Operations and Safety

Confirmed by:

Capital Delivery Programme
Manager – Engineering
Services