

OPERATIONAL ADVICE NOTICE (OAN)

OAN 98 / 2019 – MAN-TP COMMUNICATIONS CABLE INSTALLATIONS

OAN REF:-	98/2019	DATE OF ISSUE:-	03/10/19	EFFECTIVE DATE:-	28/10/19
MANUAL REFERENCE(S):-	N/A			EXPIRY DATE:-	29/10/19

PLEASE ENSURE THIS INFORMATION IS PROMULGATED TO ALL STAFF

1.0 SUMMARY

1.1 A 2-day programme of works to complete the communications cable installation from WA6B Substation at the head of Stand 73, to R Substation on Cargo Road and to the new Pier 2 lounge.

2.0 PROGRAMME

- 2.1 The overall programme of work will commence on the Monday 28th October and will be completed by Tuesday 29th October 2019.
- 2.2 The daily working hours will be 07:00-18:00L.

3.0 SCOPE & LOCATION OF WORKS

- 3.1 This last phase of the cable pull will start on the Cargo Road, outside DNATA's facilities. From there the cable will be pulled into WA6B Substation, at the head of Stand 73. See attached drawing.
- 3.2 Overall the work comprises of the following:
 - Remove lids from the chamber on Cargo Road.
 - Pull cable under Critical Part fence through 3 pits on Apron Road.
 - Complete cable pull at the WA6B substation, Stand 73.

4.0 OPERATIONAL IMPLICATIONS

- 4.1 The cable pull from Cargo Road to WA6B Substation will involve a landside/airside breach that will be overseen by an Airfield Security Officer.
- 4.2 There will be the need for vehicle traffic management along the apron road system; particularly







OPERATIONAL ADVICE NOTICE (OAN)

regarding the unstable pit shown on the attached drawing.

- 5.0 LOW VISIBILITY OPERATIONS (LVO)
- 5.1. The work will have no effect on the airport's ability to operate during periods of low visibility.
- 6.0 FURTHER INFORMATION
- 6.1. For further information, please contact the Airfield Duty Manager on +44 0161 489 3331
- 7.0 ADDITIONAL DOCUMENTS

7.1 Drawing: Yes Annexe: No

ORIGINATOR:-	ELIZABETH YATES	CONFIRMED & APPROVED BY: -	Chris Wild
ROLE:-	Airfield Technical Planner	ROLE:-	Head of Airfield Operations
SIGNATURE:-	E Tako	SIGNATURE: -	lhal.





